

Contract Name:

Reconstruction of the Madison Water Utility Operations Center, 110 S. Paterson Street

Date 12/7/2016

Change Order No. CO 8

Contract No. 7529

Project/MUNIS No. 10442-86-140

Change Order Project No.

Change Order Description:

Extend the parking area on the plan east side of the project to add 33 feet of area along the full width of the lot. This will add 19 parking spaces to the site.

Account Numbers for this Change Order: 10442-86-140

Contractor:

Joe Daniels Construction Co Inc

919 APPLGATE RD

MADISON WI 53713-3295

You are authorized and directed to make the following changes in this contract:

*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
RFCP #68	Extend site parking lot to plan east and add an additional 19 parking spots. Modify fence and gate locations for security and access.	1.00	LS	198,489.05	(N)	198,489.05
						0.00
						0.00
						0.00
						0.00

Net Change Order

198,489.05

The Original Contract Total

9,575,180.00

Sum of previous Change Orders

552,325.21

The new Contract Sum including this Change Order will be

10,325,994.26

Total Percentage by Change Order 7.84%

This Contract is a:

Original Contract Time/Completion Date

Completion Date

October 14, 2016

Net Change in Contract Time by previous change order

11

Contract Time/Completion Date prior to this change order

October 25, 2016

Additional day(s) as a result of this Change Order

10

Contract time/completion date as a result of this change order

November 4, 2016

Contractor's Acceptance

By

Joseph D. Train

Title

Project Manager

Joe Daniels Construction Co Inc.

Date

12/29/16

City's Approval (see reverse side for instructions)

Date

Construction Inspector

Construction Supervisor

Engineer - Water Utility

Board of Public Works

[Handwritten signatures and initials]

1-16-17

1/31/17

ROUTING:

Marsha Hacker

Mike Dalley

Chase O'Brien

1/18/17 MAH
1/19/2017 MKD
1-20-17 CDO