

MAH 7/1/15  
 MKD 7/13/15  
 CDO 7-13-15

ROUTING:  
 Marsha Hacker  
 Mike Dailey  
 Chase O'Brien

Date  
 7-1-15  
 7/2/15  
 7-8-15  
 7/14/15

Contractor's Acceptance  
 By \_\_\_\_\_  
 Title \_\_\_\_\_  
 Date 7-1-15  
 City's Approval (see reverse side for instructions)  
 Construction Inspector  
 Construction Supervisor  
 Engineer  
 Board of Public Works

101	Contract time/completion date as a result of this change order
5	Additional day(s) as a result of this Change Order
96	Contract Time/Completion Date prior to this change order
96	Net Change in Contract Time by previous change order
96	Original Contract Time/Completion Date
Calendar Days	This Contract is a:

The new Contract Sum including this Change Order will be  
 Sum of previous Change Orders  
 The Original Contract Total  
 Net Change Order

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
	Sanitary Lateral ULO's	7.00	EA	640.00	(B)	4,480.00
	Excavation Cut- Peat Removal Under Main	200.00	CY	18.00	(B)	3,600.00
	Extra Clear Stone Bedding	300.00	TON	15.50	(B)	4,650.00
	Backflow Preventor, Sanitary Laterals	8.00	EA	675.00	(N)	5,400.00
	Insert-a-tee Connection	8.00	EA	1,350.00	(N)	10,800.00
						0.00
						0.00
						28,930.00
						1,614,521.87
						1,643,451.87

You are authorized and directed to make the following changes in this contract:  
 \*Mark if negotiated (N) or bid (B) unit price

PARISI CONSTRUCTION CO INC  
 508 S NINE MOUND RD  
 VERONA WI 53593

Contract Name: Adams St, Randall Ave. and Mound St. Resurfacing 2015  
 Change Order Description: The existing laterals had back pitch over the existing MMSD sewer line. The additional costs are what MMSD requires to tap into their main and also Building Inspection on the clean out. We also encountered existing peat under the sanitary main and laterals that needed to be removed.

6/15/2015	Date
CO 1	Change Order No.
7428	Contract No.
10258	Project/MUNIS No.
53W1847	Change Order Project No.

Account Numbers for this Change Order:  
 Sanitary Account 10258-83-173; 54445