

Contract Name:

E. DAYTON ST ASSESSMENT DISTRICT - 2020

Date 1/27/2021

Change Order No. CO 3

Contract No. 8349

Project/MUNIS No. 11739

Change Order Project No. _____

Ald District 2

Change Order Description:

This change order is for the modifications needed at existing storm structure s-20. For the abandonment of a water service in conflict with the storm sewer, and for the removal of three existing watermain pipe in or adjacent to the storm trench.

Account Numbers for this Change Order:

Storm Acct. 11739-84-174

Contractor:

CAPITOL UNDERGROUND INC

782 LOIS DR

SUN PRAIRIE WI 53590

You are authorized and directed to make the following changes in this contract:

*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
	Modifications to Storm Structure S-20	1.00	LS	5,302.55	(N)	5,302.55
	Abandon Water Service	1.00	LS	791.40	(N)	791.40
						0.00
	Remove Existing Watermain In Storm Tren.	1012.00	LF	22.25	(B)	22,517.00
						0.00
						0.00
						0.00

% of Original

Net Change Order

1.94%

28,610.95

The Original Contract Total

1,478,408.82

Sum of previous Change Orders

1.29%

19,062.28

The new Contract Sum including this Change Order will be

103.22%

1,526,082.05

This Contract is a:

Original Contract Time/Completion Date
 Net Change in Contract Time by previous change orders
 Contract Time/Completion Date prior to this change order
 Additional day(s) as a result of this Change Order
 Contract time/completion date as a result of this change order

Completion Date	
November 15, 2020	
	2
November 17, 2020	
	1
November 18, 2020	

Contractor's Acceptance

By

Title

Date

[Signature]

 CONTROLLER

 1/29/21

City's Approval (see reverse side for instructions)

Construction Inspector
 Construction Supervisor
 Engineer
 Board of Public Works

[Signature]

 Bryan F. Manning

Date

1/29/21

02/01/2021

Contract paid to date

ROUTING:

Heidi Fleegel

Greg Fries

Chase O'Brien

