

CITY OF MADISON
DEPARTMENT OF
PUBLIC WORKS CONTRACT
CHANGE ORDER

Date 10/9/2009

Contract Name
Lake Winga Dam Reconstruction

Change Order No. CO 1
Contract No. 6176
Project No. 53W0258
Change Order Project No.

Change Order Description
Delay install of floating piers until Spring 2010.

Account Numbers for this Change Order:
ESTM-58201-810513-00-53W0258

Contractor Joe Daniels Construction Co. Inc.
919 Applegate Road
Madison WI, 53713

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
n/a	-Floating piers installation to be delayed to Spring 2010. Floating Piers must be completely installed and usable before April 23, 2010. Extension to Spring applicable to floating piers only. Concrete anchor pads for piers to be installed in Fall '09.					0.00
	2 Calendar days for pier install in Spring 2010.					0.00
						0.00
						0.00
						0.00
						0.00
						0.00

Net Change Order 0.00
The Original Contract Total 1,057,704.00
Sum of previous Change Orders
The new Contract Sum including this Change Order will be 1,057,704.00

This Contract is a:	<input checked="" type="checkbox"/> Calendar Days	<input type="checkbox"/> Working Days	<input type="checkbox"/> Completion Date
Original Contract Time/Completion Date	120		
Net Change in Contract Time by previous change order			
Contract Time/Completion Date prior to this change order			
Additional day(s) as a result of this Change Order	2		
Contract time/completion date as a result of this change order	122	0	January 0, 1900

* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance
By [Signature]
Title PRESIDENT
Date 10-16-09

City's Approval (see reverse side for instructions) Date
Construction Inspector
Construction Supervisor
Engineer
Board of Public Works