

CITY OF MADISON
DEPARTMENT OF
PUBLIC WORKS CONTRACT
CHANGE ORDER

Contract Name
SPAIGHT STREET AND S. FEW STREET
RECONSTRUCTION

Date 12/16/2009
Change Order No. CO 3
Contract No. 6297
Project No. 53W0666
Change Order Project No.

Change Order Description
Additional work due to mis-marked services and water main
breaks during construction. Item 9 - Conflict by design with
new sanitary sewer and existing 10" water main

Account Numbers for this Change Order:
EW01-58273-810465-00-53W0666
* ES01- 58275-810332-00-53W0666

Contractor S&L UNDERGROUND AND TRUCKING INC.
707 WATER STREET, SUITE 103
SAUK CITY, WI 53583

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	Total
1	Repairs to Damaged Water Service (See Attached)	1.00	LS	1,384.10	1,384.10
2	Repairs to Damaged Water Service (See Attached)	1.00	LS	3,709.44	3,709.44
3	Repairs to 4" Water Main Break (See Attached)	1.00	LS	1,043.86	1,043.86
4	Repairs to 4" Water Main Break (See Attached)	1.00	LS	3,010.00	3,010.00
5	Repairs to Damaged Water Service (See Attached)	1.00	LS	1,384.00	1,384.00
6	Repairs to 4" Water Main Break (See Attached)	1.00	LS	1,529.24	1,529.24
7	10" Additional Fittings	1.00	EA	950.00	950.00
8	8" Additional Fittings	2.00	EA	750.00	1,500.00
* 9	* 45 Degree Fittings For 10" Main - Offset	2.00	EA	950.00	1,900.00

Net Change Order	17,210.64
The Original Contract Total	1,457,654.19
Sum of previous Change Orders	152,281.50
The new Contract Sum including this Change Order will be	1,627,146.33

This Contract is a:	Calendar Days	Working Days	Completion Date
Original Contract Time/Completion Date	120 120	0	
Net Change In Contract Time by previous change order	0	0	0
Contract Time/Completion Date prior to this change order	120 120	0	
Additional day(s) as a result of this Change Order	0		
Contract time/completion date as a result of this change order	120 120	0	

Contractor's Acceptance
By Stan Slaney
Title President
Date 12-21-09

City's Approval (see reverse side for instructions)
Construction Inspector Tammy Burr 12/21/09 Date 12-21-09
Construction Supervisor [Signature] 12/21/09
Engineer [Signature] 1-13-10
Board of Public Works