



BPW Report

Creation Date:	May 29, 2024	Aldermanic District:	19
Project Name:	Mendota Grassman Greenway Flood Mitigation and Restoration		
Project Number:	12882	Contract Number:	9439
Submitted By:	John Sapp, City of Madison Engineering - CAD/BIM		

Processing Change Order No.	0	Contractor:	Speedway Sand & Gravel, Inc.
Change Order No.:	CO-004		8500 Greenway Blvd Suite 202 Middleton Wisconsin, 53562

Change Order Type:	
<input type="checkbox"/> Street	<input type="checkbox"/> TE-Electrical
<input type="checkbox"/> Sewer-Sanitary	<input type="checkbox"/> Parks
<input checked="" type="checkbox"/> Sewer-Storm	<input type="checkbox"/> Facilities
<input type="checkbox"/> Water	

Schedule Change Explanation (if applicable):

Change Order General Description:	
<input type="checkbox"/> Actual vs Estimated Quantities differ	<input type="checkbox"/> Differing site conditions
<input type="checkbox"/> Missing Bid Item or Additional Bid Item needed	<input type="checkbox"/> Design did not adequately anticipate field conditions
<input type="checkbox"/> Field Decision (Expanded Scope)	<input checked="" type="checkbox"/> Underground conflicts (utility revision)
	<input type="checkbox"/> Design Changes

ID	N/B*	Acct. No. / Bid Item	Description	Est. Qty	Unit	Unit Price	Amount
CI-010	N	STORM_12882-84-174-84200					\$189,802.00

Value current as of:	Value:	% of Original	
	Net Change Order	4.28%	\$189,802.00
	The Original Contract Total		\$4,436,527.13
5/30/24 7:05 AM	Sum of previous Approved Change Orders	0.93%	\$41,384.00
5/30/24 7:05 AM	The new Contract Sum including this Change Order will be	105.21%	\$4,667,713.13
	Total Project Contingency	8.00%	\$354,922.17
5/30/24 7:05 AM	Remaining Contingency prior to this change order		\$313,538.17
5/30/24 7:05 AM	Remaining Contingency after this change order		\$123,736.17

Change Order Type	This Contract is a:	Calendar Days
<input type="checkbox"/> Under \$20k?	Original Contract Time/Completion Date:	160
<input checked="" type="checkbox"/> Over \$20k?	Net Change in Contract Time by previous CO:	
<input type="checkbox"/> Over Contingency?	Contract Time/Completion Date prior to this CO:	160
<input checked="" type="checkbox"/> Time Ext Requested?	Additional day(s) as a result of this CO:	24
	Contract time/completion date as a result of this CO:	184