

Contract Name:  
Breese Steven Field - Concession and Restroom Addition

Date: 1/7/2019  
Change Order No. CO 1  
Contract No. 8222  
Project/MUNIS No. 17158 -51 -140  
Change Order Project No.  
Ald. District 2

Change Order Description:  
Site over-excavation and footing changes due to poor soil conditions.

Account Numbers for this Change Order:  
17158 -51 -140:53310(90924)

Contractor:  
JOE DANIELS CONSTRUCTION CO INC  
919 APPLGATE RD  
MADISON WI 53713-3295

You are authorized and directed to make the following changes in this contract: \*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
1	Material excavation	1.00	LS	4,656.00	(N)	4,656.00
2	Material trucking and disposal	1.00	LS	4,248.00	(N)	4,248.00
3	Flowable-fill backfill	1.00	LS	14,580.00	(N)	14,580.00
4	Labor	1.00	LS	7,280.80	(N)	7,280.80
						0.00
						0.00
						0.00

	% of Original	
Net Change Order	1.71%	30,764.80
The Original Contract Total		1,793,936.00
Sum of previous Change Orders	0.00%	
The new Contract Sum including this Change Order will be	101.71%	1,824,700.80

This Contract is a:	Completion Date
Original Contract Time/Completion Date	05/15/19
Net Change in Contract Time by previous change order	
Contract Time/Completion Date prior to this change order	
Additional day(s) as a result of this Change Order	0
Contract time/completion date as a result of this change order	May 15, 2019

Contractor's Acceptance  
By: Francis Rabble *Francis Rabble* <sup>Co I.D.</sup>  
Title: Project Mgr / Estimator  
Date: 1-8-19

City's Approval (see reverse side for instructions)  
Construction Inspector: MIKE SURIN Date: 01-11-19 *MS*  
Construction Supervisor: [Signature]  
Engineer: [Signature] Date: 2/1/19  
Board of Public Works

Contract paid to date: \$383,663.20

ROUTING:  
Marsha Hacker [Signature] 1/30/19  
Greg Fries [Signature] 1/24/19  
Chase O'Brien [Signature] 2-1-19