

Johnson, Johanna

From: Workato Notification <mailer@workato.com>
Sent: Tuesday, July 1, 2025 3:00 AM
To: BPW Agenda; Sapp, John
Subject: Non-BPW Change order report: 06/01/25 to 06/30/25

Follow Up Flag: Follow up
Flag Status: Flagged

Caution: This email was sent from an external source. Avoid unknown links and attachments.

Non-BPW Change order report: 06/01/25 to 06/30/25

9086-Metro Transit Hanson Rd. Bus Facility Remodel		10950
CO-032: PCO-031		Sent: 2025-06-27
Type(s): Facilities		
COR-098-PCO 124 Replace East Driver Entrance at 3901		\$8,350.58
Reason(s): Field Decision (Expanded Scope) Differing site conditions		
COR-099-PCO 115 Overhead Door Hit By Bus		\$2,651.12
Reason(s): Field Decision (Expanded Scope) Differing site conditions		
Costs:		
CO Amount:		\$11,001.70
Original Contract:		\$16,099,708.00
CO % of Contract:		0.07%

9358-Bartillon Shelter		13346
CO-010: COR-030 RFI 182 and COR-32 RFI 186		Sent: 2025-06-11
Type(s): Facilities		
COR-030- RFI 182: Cold Water Supply for Steam Dryers		\$7,328.39
Reason(s): Missing Bid Item or Additional Bid Item needed		
COR-032 - RFI 186: Peel and Stick Membrane		\$5,484.85
Reason(s): Missing Bid Item or Additional Bid Item needed		
Costs:		
CO Amount:		\$12,813.24
Original Contract:		\$21,463,884.00
CO % of Contract:		0.06%

9359-Country Grove Park Shelter		13937
CO-005: PCO-005		Sent: 2025-06-20
Type(s): Facilities		
COR-007-COR-07: ADDED DF-1 INLINE FILTER		\$396.07
Reason(s): Missing Bid Item or Additional Bid Item needed		

Costs:	CO Amount:	\$396.07
	Original Contract:	\$1,322,500.00
	CO % of Contract:	0.03%

9361-State Street Campus Garage Mixed-Use Project		14145
CO-021: <u>COR-35, COR-36, COR-37, and COR-39</u>		Sent: 2025-06-18
Type(s):	Facilities	
	<u>COR-035-Parking Control Booth Revisions</u>	\$8,521.02
	Reason(s): Field Decision (Expanded Scope) Design Changes	
	<u>COR-036-Revised EV Chargers</u>	\$13,518.70
	Reason(s): Field Decision (Expanded Scope) Design Changes	
	<u>COR-037-Added Clearance Signs</u>	\$1,440.11
	Reason(s): Field Decision (Expanded Scope) Design Changes	
	<u>COR-039-Vertical Joint Covers</u>	-\$13,006.69
	Reason(s): Field Decision (Expanded Scope) Design Changes	
Costs:	CO Amount:	\$10,473.14
	Original Contract:	\$36,494,866.00
	CO % of Contract:	0.03%

9583-		14514
CO-001: <u>COR-001, 002, and 003: CB1, CB2, and Clerk Boards</u>		Sent: 2025-06-20
Type(s):	Facilities	
	<u>COR-001 - Move Clerk Boards</u>	\$1,729.24
	Reason(s): Field Decision (Expanded Scope)	
	<u>COR-002 - CB 2: 5th Floor ADA Casework</u>	\$961.90
	Reason(s): Field Decision (Expanded Scope)	
	<u>COR-003 - CB 1: No Cost Change Order</u>	\$0.00
	Reason(s): Field Decision (Expanded Scope)	
Costs:	CO Amount:	\$2,691.14
	Original Contract:	\$1,912,500.00
	CO % of Contract:	0.14%

This email was generated by Workato on behalf of City of Madison Engineering (Development)