

Contract Name:

McKenna-Flood Mitigation

Date 5/28/2020

Change Order No. CO 4

Contract No. 9411

Project/MUNIS No. 12011

Change Order Project No. 12011

Ald District 1

Change Order Description:

Remove sandbags placed at property owners to help prevent flooding of there homes in heavy rains. Grouting needed between new cunette and slope protection to prevent wash out and replaced existing CMP crossing bike path with RCP.

Account Numbers for this Change Order:

*84262-54810-00000

**12011-84-174

Contractor:

SPEEDWAY SAND & GRAVEL INC

8500 GREENWAY BLVD #202

MIDDLETON WI 53562

You are authorized and directed to make the following changes in this contract:

*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
*1	Remove Sandbags	1.00	LS	19,850.00	(N)	19,850.00
**2	Slope protection grouting	1.00	LS	1,255.00	(N)	1,255.00
**3	18" Apron Endwalls	2.00	Ea	1,650.00	(N)	3,300.00
						0.00
						0.00
						0.00
						0.00

% of Original

Net Change Order

0.42%

24,405.00

The Original Contract Total

5,866,227.25

Sum of previous Change Orders

2.42%

142,080.00

The new Contract Sum including this Change Order will be

102.84%

6,032,712.25

This Contract is a:	Completion Date
Original Contract Time/Completion Date	5-31-20
Net Change in Contract Time by previous change order	0
Contract Time/Completion Date prior to this change order	May 31, 2020
Additional day(s) as a result of this Change Order	0
Contract time/completion date as a result of this change order	May 31, 2020

Contractor's Acceptance

By

[Signature]

Title

PM

Date

9-29-2020

City's Approval (see reverse side for instructions)

Construction Inspector

Construction Supervisor

Engineer

Board of Public Works

[Signature]

Date

9-29-2020

10/2/20

Contract paid to date

5,942,232.68

ROUTING:

Marsha Hacker

Greg Fries

Chase O'Brien

HJF 10/05/2020
[Signature]
CDO 10-5-20

10/5/20

City of Madison
Department of Public Works

Change Order to Public Works Contract Justification and Assessment

9411
McKenna-Flood Mitigation
Change Order No. 4

Type of Change Order (check all that apply):

- | | |
|---|-------------------------------------|
| <input type="checkbox"/> Street | <input type="checkbox"/> Water |
| <input type="checkbox"/> Sewer-Sanitary | <input type="checkbox"/> Electrical |
| <input checked="" type="checkbox"/> Sewer-Storm | <input type="checkbox"/> Parks |

Change Order General Description (check all that apply):

- | | |
|--|---|
| <input type="checkbox"/> Actual vs. Estimated Quantities differ. | <input type="checkbox"/> Differing site conditions. |
| <input type="checkbox"/> Missing Bid Item or Additional Bid Item needed. | <input type="checkbox"/> Design did not adequately anticipate field conditions. |
| <input checked="" type="checkbox"/> Field Decision (Expanded Scope). | <input type="checkbox"/> Underground conflicts (utility revision) |
| <input checked="" type="checkbox"/> Other:
Sandbags from previous flooding at the back of houses needed to be removed | |

Time Extension

- Yes (explanation): _____ No

Inspector Comment: Description of Change Order and Suggestions to Avoid Future Change Orders of This Type:

Remove sandbags - outside of scope of work. Slope protection grouting can be included with design of slope protection and replacing pipe under bike path could have been considered in pre-design walk through.

Designer Comment: Suggestions to Avoid Future Change Orders of This Type:

St. Muel
SUBMITTED BY

9-29-2020
DATE

[Signature]
REVIEWED BY

10/2/20
DATE

DESIGNER

DATE

DESIGNER'S SECTION HEAD

DATE

CITY ENGINEER