

Contract Name:

East-West Bus Rapid Transit Early Works, Madison, Dane County, Wisconsin

Date


Change Order No. CO 7  
 Contract No. 8691  
 Project/MUNIS No.  
 Change Order Project No.  
 Ald District

Change Order Description:

Adding Item: SPV.0105 (SCC 40.07) Special 112. 4th St. revised staging; SPV.0105 (SCC 40.07) Special 113. N. Few St. revised staging; SPV.0105 (SCC 40.07) Special 114. Livingston St. revised staging; SPV.0105 (SCC 50.02) Special 115. Maintaining street lighting circuit; SPV.0090 (SCC 50.02) Special 116. 14-3 UF loop detector cable

Account Numbers for this Change Order:

SPV.0105.112 - 114 under Acct.#  
 12777-43-170; SPV.0105.115 under Acct.#  
 12777-43-177; SPV.0090.116 under Acct.#  
 12777-43-176

Contractor:

PARISI CONSTRUCTION CO INC  
 508 S NINE MOUND RD  
 VERONA WI 53593

You are authorized and directed to make the following changes in this contract:

\*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
SPV.0105	112. 4th St. revised staging	1.00	LS	20,514.15	N	20,514.15
SPV.0105	113. N. Few St. revised staging	1.00	LS	21,270.53	N	21,270.53
SPV.0105	114. Livingston St. revised staging	1.00	LS	30,464.95	N	30,464.95
SPV.0105	115. Maintaining street lighting circuit	1.00	LS	5,638.12	N	5,638.12
SPV.0090	116. 14-3 UF loop detector cable	2400.00	LF	1.03	N	2,472.00
						0.00
						0.00

% of Original

Net Change Order	2.84%	80,359.75
The Original Contract Total		2,827,730.80
Sum of previous Change Orders	7.12%	201,273.63
The new <b>Contract Sum</b> including this Change Order will be	109.96%	3,109,364.18

This Contract is a:	Calendar Days
Original Contract Time/Completion Date	5/5/2023
<b>Net Change in Contract Time</b> by previous change orders	0
<b>Contract Time/Completion Date</b> prior to this change order	7/20/23
<b>Additional day(s)</b> as a result of this Change Order	0
Contract time/completion date as a result of this change order	

**Contractor's Acceptance**

By \_\_\_\_\_  
 Title \_\_\_\_\_  
 Date \_\_\_\_\_