

Contract Name:

CIPP Wet Lining Rehab of Sanitary Sewers - 2019

Date 4/13/2020

Change Order No. CO 2

Contract No. 8390

Project/MUNIS No. 12264

Change Order Project No. 12264

Ald District

Change Order Description:

Extension of project completion date due to COVID-19 restrictions. Transitional liner needed for section that has both 10" and 12" diameter sanitary sewer pipe. Deduct original quantity

Account Numbers for this Change Order: 12264-83-173

Contractor:

MICHELS CORPORATION
817 W MAIN ST
BROWNSVILLE WI 53006

You are authorized and directed to make the following changes in this contract:

*Mark if negotiated (N) or bid (B) unit price

Table with 7 columns: Item No., Description, Est. Qty, Unit, Unit Price, N/B*, Total. Row 1: 1, 10" to 12" Transition Liner, 497.00, LF, 66.25, (N), 32,926.25. Row 2: 50904, Furnish and install CIPP to rehabilitate 12-inch diameter, (497.00), LF, 34.50, (B), (17,146.50).

% of Original

Summary table with 3 columns: Description, % of Original, Total. Rows: Net Change Order (2.03%, 15,779.75), The Original Contract Total (777,537.00), Sum of previous Change Orders (0.98%, 7,595.00), The new Contract Sum including this Change Order will be (103.01%, 800,911.75).

Table with 2 columns: Description, Calendar Days. Rows: This Contract is a: (blank), Original Contract Time/Completion Date (365), Net Change in Contract Time by previous change order (blank), Contract Time/Completion Date prior to this change order (365), Additional day(s) as a result of this Change Order (30), Contract time/completion date as a result of this change order (395).

Contractor's Acceptance

By [Signature]
Title Project Manager
Date 4/20/2020

City's Approval (see reverse side for instructions)

Construction Inspector [Signature] Date 4-20-2020
Construction Supervisor
Engineer
Board of Public Works

Contract paid to date

ROUTING:

Marsha Hacker [Signature] 4/21/2020
Greg Fries [Signature] 4/21/2020
Chase O'Brien