

Contract Name  
**LAKE ST AND MENDOTA COURT RECONSTRUCTION  
 ASSESSMENT DISTRICT 2011**

Date **6/1/2011**

Change Order No. **CO 1**  
 Contract No. **6429**  
 Project No. **53W0873**  
 Change Order Project No.

Change Order Description  
 Existing pavement arrows are confusing people on Lake St we need to remove them. Residents requested we remove the power poles and bury the wires for Mendota Ct. Found we could not get 12" rcp in for the inlets in the south side so we went with 10" C-900 pipe. The university has herick on

Account Numbers for this Change Order:  
 CS53-58260-810571-00-53W0873  
 \*ESTM-58270-810381-00-53W0873  
 ^CS53-58545-810571-00-53W0873

Contractor **HOMBURG CONTRACTORS INC**  
 5590 MONONA DR  
 MADISON, WI 53716-3131

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
	REMOVE EXISTING ARROWS	2.00	EACH	65.00	N	130.00
	TRENCHING ATT AND CHARTER UTILITIES UNDERGROUND	100.00	LF	3.73	N	373.00
	ATT CONDUIT 4" PVC	300.00	LF	11.00	N	3,300.00
*	10" C-900 STORM PIPE	150.00	LF	1.35	N	202.50
	BRICK SALVAGE ADD TO AND RELAY	200.00	SF	15.00	N	3,000.00
^	INSTALL 2" RIDGID STEEL CONDUIT	100.00	LF	17.12	N	1,712.00
^	INSTALL CONCRETE CAP OVER SHALLOW CONDUIT	100.00	LF	5.57	N	557.00

Net Change Order	9,274.50
The Original Contract Total	1,194,537.85
Sum of previous Change Orders	
The new Contract Sum including this Change Order will be	1,203,812.35

This Contract is a:	<input type="checkbox"/> Calendar Days	<input type="checkbox"/> Working Days	<input checked="" type="checkbox"/> Completion Date
Original Contract Time/Completion Date	0	0	August 13, 2011
Net Change in Contract Time by previous change order			
Contract Time/Completion Date prior to this change order			
Additional day(s) as a result of this Change Order	7	0	7
Contract time/completion date as a result of this change order	0		August 20, 2011

Contractor's Acceptance  
 By *M. R. L.*  
 Title *PM*  
 Date *7/29/11*

\* Mark if negotiated (N) or bid (B) unit price

City's Approval (see reverse side for instructions)  
 Construction Inspector *[Signature]* Date *7-29-11*  
 Construction Supervisor *[Signature]* *9/2/11*  
 Engineer *[Signature]* *9/30/11*  
 Board of Public Works

*OK MRO 10/3/2011*  
*9-29-11 MAU*