

Contract Name

BLACKHAWK ROAD ASSESSMENT DISTRICT - 2009

Date

11/8/2011
CO 2
6389
53W0644

Change Order No.

Contract No.

Project No.

Change Order Project No.

Change Order Description

Project required additional undercut and placement of breaker run. Contractor had to find a new source of breaker run which cost additional money and trucking.

Account Numbers for this Change Order:

CS53-58250-810358-00-53W0644

Contractor SPEDWAY SAND AND GRAVEL

8500 GREENWAY BLVD SUITE 202

MIDDLETON, WI. 53562

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
20101	EXCAVATION CUT	8684.00	CY	2.00	N	17,368.00
40104	CRUSHED AGG BASE COURSE (BREAKER RUN)	18315.00	TON	2.48	N	45,421.20
1	Two Stage paving, Remob	1.00	LS	1,400.00	N	1,400.00
2	Remove and replace golf course Driveway	1.00	LS	1,888.12	N	1,888.12
3	Silt Sock	200.00	LF	6.00	N	1,200.00
4	Move Alliant line out of curb and Gutter while excavation for Curb and Gutter	1.00	LS	884.43	N	884.43
						0.00

Net Change Order

The Original Contract Total

Sum of previous Change Orders

The new Contract Sum including this Change Order will be

68,161.75
959,044.20
250,200.00
1,277,405.95

This Contract is a:	<input type="checkbox"/> Calendar Days	<input type="checkbox"/> Working Days	<input checked="" type="checkbox"/> Completion Date
Original Contract Time/Completion Date			September 18, 2010
Net Change in Contract Time by previous change order			16
Contract Time/Completion Date prior to this change order			October 4, 2010
Additional day(s) as a result of this Change Order			
Contract time/completion date as a result of this change order			October 4, 2010

* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance

By

Title

Date

Janice Ryan
Off Admin
11-9-11

City's Approval (see reverse side for instructions)

Construction Inspector

Construction Supervisor

Engineer

Board of Public Works

St Noel
11-9-11
11/9/11

11-16-11 MRE

11-23-2011
MRE

SCB 11/24/11