

SS4A Safe Streets Projects: Forward to Vision Zero - Madison

Schedules assume award of funds and agreement signing by Nov 1, 2023 (Q4) with all projects completed by Oct 31, 2028 (Q4).

Note that overlap in tasks is a result of this being a small group of projects and not just an individual project

LARGER PROJECTS GROUP 1	
Data Collection & Hiring Consultants	Q4 2023 - Q1 2024
Public Engagement	Q1 2024 - Q4 2025
Scope & Preparation of Alternatives	Q4 2023 - Q3 2025
Preliminary Design	Q2 2024 - Q1 2025
NEPA Documentation	Q2 2024 - Q4 2025
Final Design	Q2 2025 - Q3 2026
Bidding, Award, Contracting	Q1 2026 & Q3 2026
Construction	Q2-Q4 2026 & Q2-Q4 2027
LARGER PROJECTS GROUP 2	
Data Collection & Hiring Consultants	Q3 2024 - Q4 2024
Public Engagement	Q4 2024 - Q3 2026
Scope & Preparation of Alternatives	Q4 2024 - Q3 2025
Preliminary Design	Q1 2025 - Q1 2026
NEPA Documentation	Q2 2025 - Q4 2026
Final Design	Q1 2026 - Q3 2027
Bidding, Award, Contracting	Q1 2027 & Q3 2027
Construction	Q2-Q4 2027 & Q2-Q4 2028
SMALLER CITY-WIDE PROJECTS GROUP 1	
Data Collection & Hiring Consultants	Q4 2023
Public Engagement	Q1 2024 - Q3 2024
Scope & Preparation of Alternatives	Q1 2024 - Q1 2025
Preliminary Design	Q1 2024 - Q4 2024
NEPA Documentation	Q2 2024 - Q1 2025
Final Design	Q3 2024 - Q4 2025
Bidding, Award, Contracting	Q4 2024 & Q4 2025
Construction	Q2-Q4 2025 & Q2-Q4 2026
SMALLER CITY-WIDE PROJECTS GROUP 2	
Data Collection & Hiring Consultants	Q3 2025
Public Engagement	Q4 2025 - Q4 2026
Scope & Preparation of Alternatives	Q4 2025 - Q1 2026
Preliminary Design	Q1 2026 - Q3 2026
NEPA Documentation	Q2 2026 - Q1 2027
Final Design	Q3 2026 - Q4 2027

Bidding, Award, Contracting	Q4 2026 & Q4 2027
Construction	Q2-Q4 2027 & Q2-Q4 2028
SUPPLEMENTAL PLANNING PROJECTS - ACTIVE TRANSPORTATION PLANNING	
Hiring Consultants	Q4 2023 - Q1 2024
Existing Conditions & Needs Analysis	Q1 2024 - Q2 2024
Engagement	Q1 2024- Q3 2024
Recommendations	Q2 2024 - Q4 2024
Draft Plans	Q4 2024 - Q1 2025
Final Plans	Q2 2025
SUPPLEMENTAL PLANNING PROJECTS - School Travel Plans	
Hiring Consultants	Q3 2024
Existing Conditions & Needs Analysis	Q1 2025
Engagement	Q4 2024 - Q1 2025
Recommendations	Q1 2025- Q2 2025
Draft Plans	Q2 2025
Final Plans	Q3 2025 - Q4 2025
SUPPLEMENTAL PLANNING PROJECTS - POST CRASH CARE & HIN EVALUATION	
Data Review	Q1 2024 - Q2 2024
Draft Recommendations	Q2 2024 - Q3 2024
Final Recommendations, Reports, Maps	Q3 2024 - Q4 2024
SAFE PEOPLE, SAFE VEHICLES, SAFETY FOCUSED ENFORCEMENT	
Evaluation & Analysis	Q4 2023 - Q4 2028
Engagement: Artist in Residence Program Launch	Q2 2024
Safe People: Outreach Campaign Launch	Q1 2024
Safe People: VMT Reduction Launch	Q2 2024
Safe People: Youth Education	Q4 2024
Safe People: Impaired Driving Program Launch	Q1 2024
Safety Focused Enforcement: Trainings	Q1 2024 - Q4 2024
Safety Focused Enforcement: Lasers for speed enforcement	Q4 2023