

Contract Name:

Hoepker Road Assesment District - 2015

Date 10/26/2015

Change Order No. CO 2

Contract No. 7441

Project/MUNIS No. 10237

Change Order Project No. 53W1842

Change Order Description:

Added Geotextile Fabric Type 600x to the contract. The soils below subgrade elevation were very poor. The geotextile fabric was added help bridge the soft soils and reduce the about of excavation below subgrade, as well as reduce the volume of stone needed.

Account Numbers for this Change Order:  
10237-402-170; 54410 (91350)

Contractor:

RG HUSTON COMPANY INC  
2561 COFFEYTOWN RD  
COTTAGE GROVE WI 53527

You are authorized and directed to make the following changes in this contract:

\*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
	Geotextile Fabric Type 600x	5100.00	SY	2.85	N	14,535.00
						0.00
						0.00
						0.00
						0.00
						0.00
						0.00

Net Change Order	14,535.00
The Original Contract Total	1,245,900.06
Sum of previous Change Orders	3,022.50
The new Contract Sum including this Change Order will be	1,263,457.56

This Contract is a:	Calendar Days
Original Contract Time/Completion Date	90
Net Change in Contract Time by previous change order	
Contract Time/Completion Date prior to this change order	90
Additional day(s) as a result of this Change Order	
Contract time/completion date as a result of this change order	90

Contractor's Acceptance

By [Signature]  
Title Secretary / Treasurer  
Date 11/17/2015

City's Approval (see reverse side for instructions)

Construction Inspector [Signature] Date 11/17/15  
Construction Supervisor [Signature] 11/19/2015  
Engineer [Signature] 11/23/15  
Board of Public Works [Signature] 12/23/15

ROUTING:

Marsha Hacker [Signature]  
Mike Dailey [Signature]  
Chase O'Brien [Signature]