

Contract Name

Forest Hill Cemetery Receiving Vault- Preservation of the North Wall

Date

1/15/2013

Change Order No.

CO 2

Contract No.

6829

Project No.

Change Order Project No.

Change Order Description

This will allow for additional time to pour a concrete slab that was removed to facilitate the excavation & rebuilding of the NE office arch column. Frost conditions delayed the work and this is now scheduled to be complete by 5/15/13.

Account Numbers for this Change Order:

N/A time extension only

53W1370

Contractor: B & B QUALITY BUILDING RESTORATION INC

4111 CATALPA LN

MCFARLAND, WI 53558

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
						0.00
						0.00
						0.00
						0.00
						0.00
						0.00
						0.00
						0.00
						0.00
						0.00
Net Change Order						0.00
The Original Contract Total						45,000.00
Sum of previous Change Orders						25,490.00
The new Contract Sum including this Change Order will be						70,490.00

This Contract is a:	Calendar Days	Working Days	Completion Date
Original Contract Time/Completion Date	30		
Net Change in Contract Time by previous change order			
Contract Time/Completion Date prior to this change order	30		
Additional day(s) as a result of this Change Order	135		
Contract time/completion date as a result of this change order	165		

* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance

By

Title

Date

Robert F. Zocher
President
1-16-2013

City's Approval (see reverse side for instructions)

Construction Inspector

Construction Supervisor

Engineer

Board of Public Works

[Signatures] Date: 1/22/13, 1/23/13, 2/25/13

ROUTING:

Marsha Hacker

Mike Dailey

Eng. Accounting

1/23/13
1/25/2013 MAE
2-21-13 CDO