

Contract Name: UNIVERSITY AVE, HIGHLAND AVE, VAN HISE AVE AND WALNUT ST

Date: 4/15/2012

Change Order No. CO 9

Contract No. 6521

Project No.

Change Order Project No.

Change Order Description: Existing water main was 14' deep in Walnut Street which was not anticipated. Also existing City map records were incorrect and an extra service lateral was discovered that required reconnection.

Account Numbers for this Change Order: EW01-58273-810455-00-63W0609

Contractor: CAPITOL UNDERGROUND INC
 2413 PARMENTER ST STE 105
 MIDDLETON, WI 53562

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
	Extra depth for hydrant lead at Walnut Street	1.00	LS	3,696.40	N	3,696.40
	Extra depth at Walnut Street Intersection	1.00	LS	2,112.60	N	2,112.60
	Reconnect water service	1.00	LS	1,583.03	N	1,583.03
	Extend/Reconnect 2" water service	55.00	LF	157.50	B	8,662.50
	Extra 4" fittings	6.00	Ea	480.00	B	2,880.00
	Extra 6" fittings	6.00	Ea	590.00	B	3,540.00
	Extra 8" fittings	17.00	Ea	800.00	B	13,600.00

Net Change Order	36,074.53
The Original Contract Total	2,772,727.67
Sum of previous Change Orders	194,849.00
The new Contract Sum including this Change Order will be	3,003,651.40

This Contract is a:	Calendar Days	Corking Days	Completion Date
Original Contract Time/Completion Date			September 2, 2011
Net Change in Contract Time by previous change order			
Contract Time/Completion Date prior to this change order			October 14, 2011
Additional day(s) as a result of this Change Order			
Contract time/completion date as a result of this change order			October 14, 2011

Contractor's Acceptance: By [Signature]
 Title: PROJECT MANAGER
 Date: 4/27/12

* Mark if negotiated (N) or bid (B) unit price

City's Approval (see reverse side for instructions): Construction Inspector [Signature] Date: 4/27/12

BCB 5-7-12
 MAH 5-2-12
 MRO 5-4-2012