

Contract Name:

LAKE MENDOTA DR ASSESSMENT DISTRICT - 2023

Date 1/30/2024

Change Order No. CO 3

Contract No. 8715

Project/MUNIS No. 14082

Change Order Project No. 14082

Ald District 19

Change Order Description:

RAIN GARDEN ADDITIONS

Account Numbers for this Change Order: 14377-84-174-84100

Contractor:

CAPITOL UNDERGROUND INC
782 LOIS DR
SUN PRAIRIE WI 53590

You are authorized and directed to make the following changes in this contract:

*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
20101.1	EXCAVATION CUT(STORMWATER FEATURES)	54.50	CY	45.25	B	2,466.13
20223.1	PLANTING MIX TOPSOIL (STORMWATER FEATURES)	2.39	CY	36.50	B	87.24
20225	ENGINEERED SOIL	17.07	TON	106.00	B	1,809.42
21110	TERRACE RAIN GARDEN	867.00	SF	26.55	B	23,018.85
						0.00
						0.00
						0.00

% of Original

Net Change Order	0.72%	27,381.63
The Original Contract Total		3,823,814.98
Sum of previous Change Orders	1.66%	63,663.04
The new Contract Sum including this Change Order will be	102.38%	3,914,859.65

This Contract is a:	Completion Date
Original Contract Time/Completion Date	9/15/2023
Net Change in Contract Time by previous change orders	
Contract Time/Completion Date prior to this change order	
Additional day(s) as a result of this Change Order	0
Contract time/completion date as a result of this change order	9/15/23

Contractor's Acceptance

By [Signature]
Title Contractor
Date 1/30/24

City's Approval (see reverse side for instructions)

Construction Inspector [Signature] Date 1/30/2024
Construction Supervisor [Signature]
Engineer [Signature]
Board of Public Works [Signature]

Contract paid to date

ROUTING:

EN Admin
Greg Fries