

Contract Name:
 N. Lake Street Resurfacing Assessment District 2016

Date: 7/5/2016

Change Order No. CO 1
 Contract No. 7430
 Project/MUNIS No. 10007
 Change Order Project No.

Change Order Description:
 Slipline existing sanitary lateral to Gordon Commons. Existing 12" PVC main was lower than plan. The existing 12" main would have hit a joint of the SAS. This is cover under time and materials to chase the pipe back and lower it to avoid the joint in the SAS.

Account Numbers for this Change Order:
 10007-83-173

Contractor:
 SPEEDWAY SAND & GRAVEL INC
 8500 GREENWAY BLVD #202
 MIDDLETON WI 53562

You are authorized and directed to make the following changes in this contract:

*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
	Slipline Sanitary Lateral	1.00	LS	10,000.00	(N)	10,000.00
	Extra work to bring in a 12" PVC main into the SAS and not the joint of the SAS.	1.00	LS	6,977.11	(N)	6,977.11
	HMA PAVEMENT TYPE E-3	237.44	TONS	58.50	(B)	13,890.24
						0.00
						0.00
						0.00
						0.00

Net Change Order	30,867.35
The Original Contract Total	628,378.05
Sum of previous Change Orders	
The new Contract Sum including this Change Order will be	659,245.40

This Contract is a:	Calendar Days
Original Contract Time/Completion Date	65
Net Change in Contract Time by previous change order	
Contract Time/Completion Date prior to this change order	
Additional day(s) as a result of this Change Order	0
Contract time/completion date as a result of this change order	65

Contractor's Acceptance
 By: John O. [Signature]
 Title: PROJECT MANAGER
 Date: 8/19/16

City's Approval (see reverse side for instructions)
 Construction Inspector: [Signature] Date: 8-19-16
 Construction Supervisor: [Signature] Date: 8/19/16
 Engineer: [Signature] Date: 8/19/16
 Board of Public Works: [Signature] Date: 8/19/16

Contract paid to date: 540,433.45

ROUTING:
 Marsha Hacker
 Mike Dailey
 Chase O'Brien

ROUTING STAMP:
 UAH 8/23
 MKO 8/24/2016
 CNO 8-25-16