

Contract Name
 E. Main Street, Second St., Fourth Street Assesemnt
 District- 2011

Date 12/22/2011
 Change Order No. CO 3
 Contract No. 6605
 Project No. 53W0728
 Change Order Project No.

Change Order Description
 Added Type 'X' Curb. Revision to curb grades the day before pouring curb on E. Main Street resulted in the need to add 4" head curb on the west side of E. Main to facilitate drainage. Charge is for changing curb mule in the middle of the pour and resulting crew down time

Account Numbers for this Change Order:
 CS53-58250-810355-00-53W0728

Contractor RAWSON CONTRACTORS INC
 PO BOX 259539
 MADISON, WI 53725

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
	Type 'X' Curb and Gutter	23.00	lf	15.75	N	362.25
						0.00
	Change Mule From 'A' Curb To 4" Head Curb	2.00	each	682.50	N	1,365.00
						0.00
						0.00
						0.00
						0.00
Net Change Order						1,727.25
The Original Contract Total						1,114,153.55
Sum of previous Change Orders						99,000.00
The new Contract Sum including this Change Order will be						1,214,880.80

This Contract is a:	Calendar Days	Working Days	Completion Date
Original Contract Time/Completion Date	90		
Net Change in Contract Time by previous change orders	5		
Contract Time/Completion Date prior to this change order	95		
Additional day(s) as a result of this Change Order	1		
Contract time/completion date as a result of this change order	96		

* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance
 By [Signature]
 Title General Manager
 Date 1/5/12

City's Approval (see reverse side for instructions)
 Construction Inspector _____
 Construction Supervisor _____
 Engineer _____
 Board of Public Works _____
 Date 1/12/2012