

Contract Name
 Dunns Marsh Treatment Structure

Date 7/21/2015

Change Order No. CO 3
 Contract No. 7327
 Project No. 53W1617
 Change Order Project No. 53W1617

Change Order Description
 Clearing and grubbing was 200% of original bid item, along with two large change orders the contingency was exceeded

Account Numbers for this Change Order:
 ESTM-58270-810551-00-53W1617
 10364-84-174-84500

Contractor S & L UNDERGROUND & TRUCKING INC
 PO BOX 100
 MERRIMAC, WI 53561

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
1	Clearing	50.00	ID	30.00	B	1,500.00
2	Grubbing	50.00	ID	30.00	B	1,500.00
						0.00
						0.00
						0.00
						0.00
						0.00
Net Change Order						3,000.00
The Original Contract Total						259,691.00
Sum of previous Change Orders						30,265.35
The new Contract Sum including this Change Order will be						292,956.35

This Contract is a:	Calendar Days	Working Days	Completion Date
Original Contract Time/Completion Date	45		
Net Change in Contract Time by previous change orders	2		0
Contract Time/Completion Date prior to this change order	47		
Additional day(s) as a result of this Change Order	0		
Contract time/completion date as a result of this change order	47		

* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance
 By Bill Puhner
 Title Project Manager
 Date 7-21-15

City's Approval (see reverse side for instructions)

Construction Inspector [Signature] Date 7-21-15
 Construction Supervisor [Signature] Date 7/22/15
 Engineer [Signature] Date 7/27/15
 Board of Public Works [Signature] Date 8/24/15

ROUTING:
 Marsha Hacker
 Mike Dailey
 Chase O'Brien

7/27/15 MASH
 7/27/2015 MASH
 7-28-15 CDO