

Contract Name
 Tenney Park Pavilion

Date: 6/14/2011
 Change Order No. CO 6
 Contract No. 6308
 Project No. 53W0771
 Change Order Project No.

Change Order Description
 Add to reconstruct (5) structural columns with new stone veneer; and construct interior side of fireplace and (10) exterior columns and exterior half walls with salvaged stone veneer.

Account Numbers for this Change Order:
 CB60-58310-810397-00-000000-60108C00

Contractor J H FINDORFF & SON INC
 300 S BEDFORD ST
 MADISON, WI 53703

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
1	Reconstruct (5) structural columns with new stone veneer; and construct interior side of fireplace and (10) exterior columns and exterior half walls with salvaged stone veneer.	1.00	ea	34,608.00	N	34,608.00
2	Increase construction contingency to 11% of contract sum. <i>new</i>					0.00
						0.00
						0.00
						0.00
						0.00
						0.00

Net Change Order	34,608.00
The Original Contract Total	891,000.00
Sum of previous Change Orders	54,014.00
The new Contract Sum including this Change Order will be	979,622.00

This Contract is a:	Calendar Days	Working Days	Completion Date
Original Contract Time/Completion Date	210		October 28, 2011
Net Change in Contract Time by previous change order	7		
Contract Time/Completion Date prior to this change order	217		November 4, 2011
Additional day(s) as a result of this Change Order			
Contract time/completion date as a result of this change order	217		November 4, 2011

* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance
 By: *[Signature]*
 Title: *MANAGER*
 Date: *6/22/11*

City's Approval (see reverse side for instructions)
 Construction Inspector: *[Signature]*
 Construction Supervisor: _____
 Engineer: _____
 Board of Public Works: _____
 Date: *6/22/11*

OK MRO 6/22/2011