

Contract Name

Camden Road, Linda Vista and Hob Street Assessment
District 2010

Date

12/21/2010

Change Order No.

CO 1

Contract No.

6447

Project No.

53W0956

Change Order Project No.

Change Order Description

1) Remove Bedrock 2) Lower sanitary lateral to
accommodate proposed storm design

Account Numbers for this Change Order:

ESTM - 58270-810381-00-53W0956

IVERSON CONSTRUCTION LLC

Contractor Iverson Construction LLC

3190 County Road N

Cottage Road, Wisconsin 53527-9581

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
1	Remove Bedrock	1.00	LUMP	1,674.00	N	1,674.00
2	Lower sanitary Laterals - see attached	1.00	LUMP	4,924.50	N	4,924.50
						0.00
						0.00
						0.00
						0.00
						0.00

6,598.50

Net Change Order

The Original Contract Total

Sum of previous Change Orders

The new Contract Sum including this Change Order will be

799,999.55

806,598.05

This Contract is a:

Original Contract Time/Completion Date

Net Change in Contract Time by previous change order

Contract Time/Completion Date prior to this change order

Additional day(s) as a result of this Change Order

Contract time/completion date as a result of this change order

☒ Calendar Days	☐ Working Days	Completion Date
68		
6	0	
74		

* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance

By

Title

Date

Michael Murphy Michael Murphy
P.M.
 01/25/11

City's Approval (see reverse side for instructions)

Construction Inspector
 Construction Supervisor
 Engineer
 Board of Public Works

Ben P. Manning
Ben P. Manning
Ben P. Manning

Date

1-26-11

01/26/2011

1/25/2011

OK
 MRO
 1/25/2011