

**DEPARTMENT OF PUBLIC WORKS  
MADISON, WISCONSIN**

Contract Name University/Highland Intersection  
Flooding

Date 11/30/2007  
 Change Order Number CO 2  
 To Public Works Contract Number 5991  
 Original Contract Project Number 53W0371  
 Change Order Project Number 53W0371  
(of change order)

Change Order Description Items left out of contract

Account Numbers for this Change Order:  
ESTM-58270-810514-00-53W0371  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Contractor: Hammersley Stone Co. Inc.  
P.O. Box 44217  
Madison, Wi. 53744

0

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	Total Add	Total Deduct
1	ULO's	11	Ea	550.00	6,050.00	0.00
2	25' - 24" HDPE , Tap	1	LS	620.00	620.00	0.00
3	Adjust Inlet	1	Ea	220.00	220.00	0.00
4	10' - 10" Roof drain with bend	1	LS	570.00	570.00	0.00
5	Conc. Pavement Removal	454	SY	3.25	1,475.50	0.00
6	Regrade and Raise C & G	1	LS	350.00	350.00	0.00
					0.00	0.00
Sub Totals					9,285.50	0.00
Grand Total						9,285.50

The Original Contract Sum was	206,214.50
Net Change by previous Change Orders	4,176.00
The Contract Sum prior to this Change Order was	210,390.50
The Contract Sum will be:	
Increased	9,285.50
The new <b>Contract Sum</b> including this Change Order will be	219,676.00
The <b>Contract Time</b> will be (days):	
Increased	5
The <b>Date of Completion</b> as of the date of this Change Order, is	07/08/07

**Contractor's Acceptance**

By *James Wolf*  
 Title V.P.  
 Date 12/14/07

**City's Approval (see reverse side for instructions)**

Construction Inspector *[Signature]*  
 Construction Supervisor *[Signature]*  
 Engineer \_\_\_\_\_  
 Board of Public Works \_\_\_\_\_

Date 1/2/08  
 Date 1/3/08  
 Date \_\_\_\_\_  
 Date \_\_\_\_\_