

Contract Name
 Warner Park Boat Launch Dredging 2014

Date 5/30/2014

Change Order No. CO 1
 Contract No. 7032
 Project No. 53W1575
 Change Order Project No.

Change Order Description
 Culvert pipe endwalls needed replacement, expanded grading area and seeding at dredge spoils site, adjustment for final contract quantities.
 RAYMOND P CATTELL INC

Account Numbers for this Change Order:
 CL60-58201-810677-00-0000000-60368C00

Contractor Raymond P Cattell, Inc
 2401 Vondron Rd
 Madison, WI

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
1	Purchase and install 4 culvert pipe endwalls	1.00	LS	685.54	N	685.54
2	Grading of expanded area at Cherokee dredge spoils site	43464.00	SY	0.20	N	8,692.80
3	Additional temporary seeding of expanded area	30524.00	SY	0.30	B	9,157.20
4	Other bid item quantity changes per attached payment request	(8324.52)	LS	1.00	B	(8,324.52)
						0.00
						0.00
						0.00
						0.00
Net Change Order						10,211.02
The Original Contract Total						95,788.50
Sum of previous Change Orders						
The new Contract Sum including this Change Order will be						105,999.52

This Contract is a: Original Contract Time/Completion Date Net Change in Contract Time by previous change order Contract Time/Completion Date prior to this change order Additional day(s) as a result of this Change Order Contract time/completion date as a result of this change order	<input type="checkbox"/> Calendar Days	<input type="checkbox"/> Working Days	<input checked="" type="checkbox"/> Completion Date
			June 15, 2014
	0	0	0
	0		June 15, 2014

* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance

By Pete Ruedter
 Title Project manager
 Date 11-17-14

City's Approval (see reverse side for Instructions)

Construction Inspector Thomas [Signature] Date 11/17/14
 Construction Supervisor Kay D. Ruedter Date 11/17/14
 Engineer _____
 Board of Public Works _____

ROUTING:
 Marsha Hacker
 Mike Dalley
 Chase O'Brien

11-18-14 MMH
 11/19/2014 MKD
 11-20-14 CDD