

**DEPARTMENT OF PUBLIC WORKS
MADISON, WISCONSIN**

Contract Name

Gettle Avenue Lift Station
Rehabilitation

Date 5/22/2008

Change Order Number CO 1

To Public Works Contract Number 6163

Original Contract Project Number 53W0407

Change Order Project Number 53W0407

Change Order Description

Valving and Air Handler changes
per below and attached

Account Numbers for this Change Order:

ES01-58011-810334-00-53W0407

Contractor: Bachmann Construction Company, Inc.

1201 S. Stoughton Road

Madison, WI 53716

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	Total Add	Total Deduct
1	Valve Change per attached	1	LS	6,747.00	0.00	(6,747.00)
2	HVAC Change per attached	1	LS	1,449.43	1,449.43	0.00
					0.00	0.00
					0.00	0.00
					0.00	0.00
					0.00	0.00
					0.00	0.00
					0.00	0.00

Sub Totals 1,449.43 (6,747.00)

Grand Total (5,297.57)

The Original Contract Sum was 615,570.00

Net Change by previous Change Orders 0.00

The Contract Sum prior to this Change Order was 615,570.00

The Contract Sum will be: (5,297.57)

The new Contract Sum including this Change Order will be 610,272.43

The Contract Time will be (days): 14

The Date of Completion as of the date of this Change Order, is 11/28/08

Contractor's Acceptance

By CHRIS QUANDT
Title PROJECT MANAGER
Date 5/23/08

City's Approval (see reverse side for instructions)

Construction Inspector _____
Construction Supervisor Michael R. Dailley
Engineer _____
Board of Public Works _____

Date _____
Date _____
Date 5/23/08
Date _____

REQUEST FOR Change Order



1201 S. Stoughton Road
Madison, WI 53716
608.222.8869 Fax: 608.222.8618
info@bachmannconstruction.net
Quality Through Teamwork Since 1954

To: City of Madison
ATTN: Mike Daily - City of Madison
ATTN: Eric Fisher - Strand

5/1/2008
Contract Date:
Request for Change #1 - REVISION #2

Phone #: 266-4058/251-4843
Fax #: 264-9275/251-8655

Job Name /Location: Gettle Avenue Lift Station

Change the oil controlled check valves to Golden Anderson Figure 250-DOC oil cushioned check valves

DEDUCT \$ **6,747.00**

WE REQUEST AN ADDITIONAL 14 DAYS FOR THE CHANGE TO THESE VALVES

Payment to be made as per terms and conditions in Original Contract.

All material is guaranteed to be as specified. All work to be completed in a professional manner according to standard practices. Any alteration or deviation from the above specifications involving extra cost will be executed only upon written orders, and will become an extra over and above the estimate. All agreements contingent upon strikes, accidents, or delays beyond our control.

Note: This proposal may be withdrawn by us if not accepted within 30 days.

Authorized Signature: _____
Chris Quandt, Project Manager, Bachmann Construction Co., Inc.

Acceptance of Change Order - The above prices, specifications, and conditions are satisfactory and are hereby accepted. You are authorized to do the work as specified. Payment will be made as outlined above.

Signature: _____ Date of Acceptance: _____

Signature: _____ Date of Acceptance: _____

REQUEST FOR Change Order



1201 S. Stoughton Road
Madison, WI 53716
608.222.8869 Fax: 608.222.8618
info@bachmannconstruction.net
Quality Through Teamwork Since 1954

To: City of Madison
ATTN: Mike Daily - City of Madison
ATTN: Eric Fisher - Strand

5/13/2008
Contract Date:
Request for Change #2

Phone #: 266-4058/251-4843
Fax #: 264-9275/251-8655

Job Name /Location: Gettle Avenue Lift Station

Change HVAC equipment to Greenheck Model IGX

H AND H PROPOSAL (see attached)	ADD	\$ 1,238.00
Cut hole in roof and patch - 2 hours labor at \$60 per hour	ADD	120.00
SUBTOTAL		1,358.00
ADDITIONAL BOND COST 1.65%		22.41
BACHMANN MARKUP 5%		69.02
TOTAL THIS CHANGE ORDER		1,449.43

Payment to be made as per terms and conditions in Original Contract.

All material is guaranteed to be as specified. All work to be completed in a professional manner according to standard practices. Any alteration or deviation from the above specifications involving extra cost will be executed only upon written orders, and will become an extra over and above the estimate. All agreements contingent upon strikes, accidents, or delays beyond our control.

Note: This proposal may be withdrawn by us if not accepted within 30 days.

Authorized Signature: _____
Chris Quandt, Project Manager, Bachmann Construction Co., Inc.

Acceptance of Change Order - The above prices, specifications, and conditions are satisfactory and are hereby accepted. You are authorized to do the work as specified. Payment will be made as outlined above.

Signature: _____ Date of Acceptance: _____