

Contract Name:

BURR JONES PARK -SITE IMPROVEMENTS

Date 3/10/2020

Change Order No. CO 1

Contract No. 8359

Project/MUNIS No. 17935-51-130

Change Order Project No. 1

Ald. District 12

Change Order Description:

Additional erosion control measures and inspections per WDNR direction. Additional excavation cut due to quantity of buried solid waste encountered. Additional solid waste hauling.

Account Numbers for this Change Order: 17395-51-130

Contractor:

RG HUSTON COMPANY INC
2561 COFFEYTOWN RD
COTTAGE GROVE WI 53527

You are authorized and directed to make the following changes in this contract:

*Mark if negotiated (N) or bid (B) unit price

Table with 7 columns: Item No., Description, Est. Qty, Unit, Unit Price, N/B*, Total. Rows include erosion control measures, excavation cut, inspections, and hauling of solid waste.

% of Original

Summary table showing Net Change Order (7.62%), Original Contract Total (889,329.00), Sum of previous Change Orders (0.00%), and The new Contract Sum including this Change Order will be (107.62%, 957,056.40).

Table with 2 columns: This Contract is a: (Original Contract Time/Completion Date, Net Change in Contract Time, Contract Time/Completion Date prior to this change order, Additional day(s) as a result of this Change Order, Contract time/completion date as a result of this change order) and Completion Date (May 31, 2020).

Contractor's Acceptance

By [Signature]
Title Project Manager
Date 3-16-2020

City's Approval (see reverse side for instructions)

Construction Inspector MIKE STURM Date 03-18-20
Construction Supervisor Ann Freiwald Date 03-19-20
Engineer
Board of Public Works

Contract paid to date

ROUTING:

Marsha Hacker
Greg Fries
Chase O'Brien