

Contract Name  
**Femrite Drive And Marsh Road Assessment District**

Date **9/8/2010**  
 Change Order No. **CO 3**  
 Contract No. **6406**  
 Project No. **53W0870**  
 Change Order Project No.

Change Order Description  
**Material Change from RCP to HDPE storm pipe to accommodate smaller opening in pre fab bridge arch; Excavation cut and breaker run - quantity overage - soft soils; Undercut pipe - soft soils; Cut down structures - top of casting grades did not match plan street grades; Overtime premium due to extra pile splicing**

Account Numbers for this Change Order:  
 \*ESTM-58270-810381-00-53W0870-53TIF039  
 CS53-58250-810571-00-53W0870-53TIF039  
 # ESTM-58270-810381-00-53W0870-53TIF039  
 ## CS53-58255-810571-00-53W0870-53TIF039

Contractor **SPEEDWAY SAND & GRAVEL INC**  
**8500 GREENWAY BLVD #202**  
**MIDDLETON, WI 53562**

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
	* 24 " HDPE Storm Pipe	36.00	LF	90.89	N	3,272.04
	Excavation Cut	4000.00	CY	7.00	B	28,000.00
	Breaker Run	5200.00	Ton	7.70	B	40,040.00
	Undercut storm pipe	320.00	Ton	22.00	N	7,040.00
	# Cut Down Storm Structures	5.00	EA	600.00	N	3,000.00
	## Overtime premium to maintain schedule due to additional time required for extra pile splices (28)	14.00	Hours	15.00	N	210.00
						0.00

Net Change Order **81,562.04**  
 The Original Contract Total **1,586,970.25**  
 Sum of previous Change Orders **28,250.00**  
 The new Contract Sum including this Change Order will be **1,696,782.29**

This Contract is a:	<input checked="" type="checkbox"/> Calendar Days	<input type="checkbox"/> Working Days	<input type="checkbox"/> Completion Date
Original Contract Time/Completion Date	90		
Net Change in Contract Time by previous change orders			
Contract Time/Completion Date prior to this change order	90		
Additional day(s) as a result of this Change Order			
Contract time/completion date as a result of this change order	90		

\* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance  
 By *Janice Ryan*  
 Title *off Adm*  
 Date *11-3-10*

City's Approval (see reverse side for instructions)  
 Construction Inspector *[Signature]* Date *11-16-10*  
 Construction Supervisor *[Signature]* Date *11/30/10*  
 Engineer *[Signature]* Date *1/3/11*  
 Board of Public Works \_\_\_\_\_

*OK MRO 1/10/2011*