

Contract Name:

Buckeye Rd Assessment Dist-2019

Date 1/28/2020

Change Order No. CO 3

Contract No. 8277

Project/MUNIS No. 10228

Change Order Project No.

Ald District 15

Change Order Description:

Project duration increased due to weather and Traffic Control left in place over winter and until project completion in 2020. Cold weather covering of concrete was necessary for curing due to weather. During sanitary sewer installation more bedrock was encountered than

Account Numbers for this Change Order:
10228-402-170

10228-83-173

Contractor:

CAPITOL UNDERGROUND INC
782 LOIS DR
SUN PRAIRIE WI 53590

You are authorized and directed to make the following changes in this contract:

*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
10701	Traffic Control	1.00	LS	7,900.00	(N)	7,900.00
	Cold Weather Concrete - Covering	1.00	LS	16,085.10	(N)	16,085.10
20102	# Rock Excavation	351.00	CY	173.00	(B)	60,723.00
						0.00
						0.00
						0.00
						0.00

% of Original

Net Change Order	1.35%	84,708.10
The Original Contract Total		6,255,589.56
Sum of previous Change Orders	1.31%	81,945.00
The new Contract Sum including this Change Order will be	102.66%	6,422,242.66

This Contract is a:	Completion Date
Original Contract Time/Completion Date	11/15/2019
Net Change in Contract Time by previous change orders	
Contract Time/Completion Date prior to this change order	November 15, 2019
Additional day(s) as a result of this Change Order	
Contract time/completion date as a result of this change order	November 15, 2019

Contractor's Acceptance

By [Signature]
Title CONTROLLER
Date 1/28/2020

City's Approval (see reverse side for instructions)

Construction Inspector _____
Construction Supervisor [Signature] 1-29-20
Engineer Byron P. Manning 01/29/2020
Board of Public Works _____

Contract paid to date _____

ROUTING:

Marsha Hacker _____
Greg Fries _____
Chase O'Brien _____