

Contract Name:

LARKIN ST. GLENWAY ST, HILLCREST DR. ZWERG DR, ROSS ST, UTILITIES WITH RESURFACING ASSESSMENT DISTRICT - 2015

Date 11/23/2015

Change Order No. CO 4

Contract No. 7435

Project/MUNIS No. 10255

Change Order Project No. 53W1845

Change Order Description:

Removed Oak Tree Branch. SAS#30A Changed to a Flat top in order to tap pipe to west. Lowered pipe to #30A 2' to clear existing utilities. 15" RCP, pipe removal and Rock Excavation were under estimated in original contract

Account Numbers for this Change Order:

*10255-402-170

**10255-83-173

#10255-84-174

Contractor:

S & L UNDERGROUND & TRUCKING INC

PO BOX 100

MERRIMAC WI 53561

You are authorized and directed to make the following changes in this contract:

*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
*1	Remove oak tree branch on Glenway	1.00	LS	252.00	(N)	252.00
**2	Change SAS #30A to Cone to a Flat top	1.00	LS	1,225.00	(N)	1,225.00
**3	Lower Sanitary Main at SAS #30A , 2 Feet	1.00	LS	1,506.00	(N)	1,506.00
#4	20314 Remove Storm Pipe	80.00	LF	58.00 20.00	(B)	1600.00 4,000.00
#5	50412 15" RCP Storm pipe	50.00	LF	65.00	(B)	3,250.00
**6	50201 Rock Excavation	200.00	CY	80.00	(B)	16,000.00
						0.00

Bid item price corrected per Stewart Mael

Net Change Order

26,233.00 23,833.00

The Original Contract Total

2,292,505.38

Sum of previous Change Orders

63,204.30

The new Contract Sum including this Change Order will be

2,381,942.68 2,379,542.68

This Contract is a:

Calendar Days

Original Contract Time/Completion Date

131

Net Change in Contract Time by previous change order

1

Contract Time/Completion Date prior to this change order

132

Additional day(s) as a result of this Change Order

1

Contract time/completion date as a result of this change order

133

Contractor's Acceptance

By

Title

Date

Bill Puhank

Project Manager

11-23-15

City's Approval (see reverse side for instructions)

Construction Inspector

Construction Supervisor

Engineer

Board of Public Works

Date

11-24-15

12/2/15

11/23/15

ROUTING:

Marsha Hacker

Mike Dailey

Chase O'Brien

12-4-15 KB

12/21/2015 MRE

12-22-15 CDO