

CITY OF MADISON  
DEPARTMENT OF  
PUBLIC WORKS CONTRACT  
CHANGE ORDER

Date 8/19/2009

Contract Name  
CAPITOL SQUARE STREETSCAPES UPDATES- 2009

Change Order No. CO 1  
Contract No. 6274  
Project No. 53W0713-53TIF023  
Change Order Project No. \_\_\_\_\_

Change Order Description  
OVER RUN QUANTITIES AND EXTRA WORK FOR A VAULT AT 15 N. PINCKNEY TO BE SAFE FOR THEW ART FAIR ON THE SQUARE

Account Numbers for this Change Order:  
CS6058250-810538-00-53W071053TIF0;  
\_\_\_\_\_  
\_\_\_\_\_

Contractor: SPEEDWAY SAND & GRAVEL  
8500 GREENWAY BLVD. #200  
MIDDLETON WI 53562

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	Total
<u>1</u>	<u>EXTRA WORK AT N. PINCKNEY ST</u>	<u>1.00</u>	<u>LS</u>	<u>1,122.99</u>	<u>1,122.99</u>
<u>2</u>	<u>TRASH CONTAINERS</u>	<u>6.00</u>	<u>EACH</u>	<u>1,300.00</u>	<u>7,800.00</u>
<u>3</u>	<u>SODDING</u>	<u>222.40</u>	<u>SY</u>	<u>15.00</u>	<u>3,336.00</u>
					<u>0.00</u>
					<u>0.00</u>
					<u>0.00</u>
					<u>0.00</u>

Net Change Order 12,258.99  
The Original Contract Total 306,118.50  
Sum of previous Change Orders \_\_\_\_\_  
The new Contract Sum including this Change Order will be 318,377.49

This Contract is a:	<input type="checkbox"/> Calendar Days	<input type="checkbox"/> Working Days	<input type="checkbox"/> Completion Date
Original Contract Time/Completion Date			<u>JULY 3,2009</u>
Net Change in Contract Time by previous change order			
Contract Time/Completion Date prior to this change order			
Additional day(s) as a result of this Change Order			<u>JULY 16,2009</u>
Contract time/completion date as a result of this change order	<u>0</u>	<u>0</u>	<u>1/0/1900</u>

Contractor's Acceptance  
By Jarvis Ryan  
Title WIZ  
Date 8/20/09

City's Approval (see reverse side for instructions)  
Construction Inspector \_\_\_\_\_  
Construction Supervisor \_\_\_\_\_  
Engineer [Signature] Date 8-21-09  
Board of Public Works [Signature] 9-9-09

**Sent:** Wednesday, July 01, 2009 2:23 PM  
**To:** Petykowski, Christopher  
**Cc:** Ray Wiatt; Janice Ryan  
**Subject:** Cap Square - 15 N. Pinckney Vault Change Order

Chris,

The asphalt over the vault is done. We will try to reuse the cold mix as much as possible after the water service is complete. The area was ~70' x 9' and they did put in 1.5" of asphalt. The labor and materials were as follows;

Cold Mix - \$546.49  
Labor - \$576.50  
(2.5 hrs for 2 laborers @ \$59.06/hr & 2.5 hrs for 1 operator + bobcat @ \$112.60/hr)

Total - \$1122.99

We will still need to be paid for excavation cut and base course from the bid items.

Josh Stieve  
Project Manager / Estimator  
Speedway Sand & Gravel  
8500 Greenway Blvd., Suite 202  
Middleton, WI 53562  
PH: (608) 836-1071  
FAX: (608) 836-7485