

Contract Name: ROSA ROAD RESURFACING & SIDEWALK

Date: 10/5/2012

Change Order No.: CO 2

Contract No.: 6444

Project No.: 53W0955

Change Order Project No.: 53W0955

Change Order Description: See justification sheet

Account Numbers for this Change Order:

- CS53-58260-810358-00-53W0955
- \*ES01-58275-810332-00-53W0955
- \*\*CS53-58270-810358-00-53W0955
- \*\*\*ESTM-58270-810358-00-53W0955

810381

Contractor: RG HUSTON COMPANY INC  
 2561 COFFEYTOWN RD  
 COTTAGE GROVE, WI 53527

You are authorized and directed to make the following changes in this contract:

Item No.	Description	Est. Qty	Unit	Unit Price	*N/B	Total
1	Sawcut and remove asphalt to install islands along Rosa Rd.	1.00	LS	4,272.00	N	4,272.00
2	Regrade Rosa rd to match new grades	1.00	LS	1,878.00	N	1,878.00
*3	Repaired broken lateral at 513 N. Rosa	1.00	LS	310.00	N	310.00
**4	Roof drain for 313 N. ROSA	1.00	LS	150.00	N	150.00
***5	Repaired and replaced storm str. Roof	3.00	Ea	1,300.00	N	3,900.00
***6	Concrete Storm plug	4.00	Ea	225.00	N	900.00
						0.00

Net Change Order	11,410.00
The Original Contract Total	1,525,661.64
Sum of previous Change Orders	39,435.00
The new Contract Sum including this Change Order will be	1,576,506.64

This Contract is a:	<input checked="" type="checkbox"/> Calendar Days	<input type="checkbox"/> Working Days	<input type="checkbox"/> Completion Date
Original Contract Time/Completion Date	90		
Net Change in Contract Time by previous change order	3		
Contract Time/Completion Date prior to this change order	93		
Additional day(s) as a result of this Change Order			
Contract time/completion date as a result of this change order	93		

\* Mark if negotiated (N) or bid (B) unit price

Contractor's Acceptance

By: [Signature]

Title: President

Date: 10-05-12

City's Approval (see reverse side for instructions)

Construction Inspector: [Signature] Date: 10-9-12

Construction Supervisor: [Signature] Date: 10/10/12

Engineer: [Signature] Date: 11/7/12

Board of Public Works: [Signature]

ROUTING:

- Marsha Hacker
- Mike Dailey
- Brandon Behring
- Chase O'Brien

10/29/12  
 11/2/2012  
 11-7-12 CPO