

Contract Name:

Nakoma Park Pedestrian Steps Masonry Repairs

Date 11/13/2015

Change Order No. CO 5  
Contract No. 7392  
Project/MUNIS No. 10567  
Change Order Project No.

Change Order Description:

During deconstruction, many of the existing stones were severely deteriorated and crumbled when removed. Additionally the foundation stones were of such poor quality they could not be used in the upper portion of the walls. Additional stone & anchors needed to be provided

Account Numbers for this Change Order:  
10567-401-140

Contractor:

DRAX INC.  
2801 INTERNATIONAL LN SUITE 205  
MADISON WI 53704-3152

You are authorized and directed to make the following changes in this contract:

\*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
1	Used Madison Sandstone	1.00	lot	2,428.14	(N)	2,428.14
2	Overhead & profit 15% , Bond 3.5%, item 1	2428.14	%	0.19	(N)	449.21
3	Limestone and Lannon Stone	1.00	lot	8,213.14	(N)	8,213.14
4	Stainless anchors, rods & straps	1.00	lot	848.17	(N)	848.17
5	Additional labor to face stone -mason	59.50	hr	91.03	(B)	5,416.29
6	Additional labor to face stone-laborer	33.25	hr	71.34	(B)	2,372.06
7	Overhead & profit 5%, Bond 3.5%, items 3-6	9223.68	%	0.09	(N)	784.01
Net Change Order						20,511.01
The Original Contract Total						213,000.00
Sum of previous Change Orders						7,106.49
The new Contract Sum including this Change Order will be						240,617.50

This Contract is a:

Original Contract Time/Completion Date  
Net Change in Contract Time by previous change order  
Contract Time/Completion Date prior to this change order  
Additional day(s) as a result of this Change Order  
Contract time/completion date as a result of this change order

Completion Date
August 31, 2015
4
September 4, 2015
0
September 4, 2015

Contractor's Acceptance

By: Sutt J  
Title: Mayor  
Date: 12/8/15

City's Approval (see reverse side for instructions)

Construction Inspector  
Construction Supervisor  
Engineer  
Board of Public Works

[Signature] Date: 12/9/15  
[Signature] 12/9/15  
[Signature] 12/23/15

ROUTING:  
Marsha Hacker  
Mike Dailey  
Chase O'Brien

12-9-15 KB  
12/14/2015 MKD  
12-14-15 CDO