

Contract Name:

NORTH BASSETT STREET, CONKLIN -UNIVERSITY  
ALLEY, AND HENRY -BROOM ALLEY 2017

Date 7/31/2017

Change Order No. CO 1

Contract No. 7847

Project/MUNIS No. 11430

Change Order Project No.

Change Order Description:

We changed the location of a 10" PVC sanitary pipe to avoid going under a 8 x 3.5 storm box. Additional storm needed after ULO's were completed. *This resulted in revised price for from \$975 to \$4210 per L.F. and eliminated 1 SAS*

Account Numbers for this Change Order:

11430-83-173

\*11430-402-174

Contractor:

RG HUSTON COMPANY INC

2561 COFFEYTOWN RD

COTTAGE GROVE WI 53527

You are authorized and directed to make the following changes in this contract:

\*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
	10" PVC	53.00	LF	410.00	(N)	21,730.00
	4' DIA. SANITARY SAS	1.00	EACH	6,000.00	(N)	6,000.00
*	4' X 4' STRUCTURE	1.00	EACH	5,000.00	(N)	5,000.00
*	TYPE H INLET	2.00	EACH	2,410.00	(B)	4,820.00
*	FIELD BEND 24" X 38"	1.00	EACH	2,500.00	(N)	2,500.00
*	36" PRE-CAST ROOF	1.00	EACH	2,000.00	(N)	2,000.00
						0.00

% of Original

Net Change Order

1.90%

42,050.00

The Original Contract Total

2,213,459.62

Sum of previous Change Orders

0.00%

The new Contract Sum including this Change Order will be

101.90%

2,255,509.62

This Contract is a:

Completion Date

Original Contract Time/Completion Date

OCTOBER 27, 2017

Net Change in Contract Time by previous change order

Contract Time/Completion Date prior to this change order

Additional day(s) as a result of this Change Order

0

Contract time/completion date as a result of this change order

10/27/2017

Contractor's Acceptance

By

Title

Date

*[Signature]*  
10-30-17 Project Manager

City's Approval (see reverse side for instructions)

Construction Inspector

Construction Supervisor

Engineer

Board of Public Works

Date

10-30-17

10/30/17

11/20/17

Contract paid to date 1,826,436.92

ROUTING:

Marsha Hacker

Mike Dailey

Chase O'Brien

11-9-17 MHA

11/15/17 GTE

11-16-17 CDO