

Change Order Report for BPW

Entered Date From: 4/1/2018 To: 4/30/2018

Contract: 7895 Villager Mall Alley and Storm Relief

Contract Amount: \$1,021,341

Change Order 4 Rock excavation for installation of storm pipe.

Issue Date: 4/19/2019 Amount \$15,042.00 Percent: 1.4728%

Project(s): 11491 Villager Mall Alley and Storm Relief

Reason(s): Design did not adequately anticipate field conditions.

Change Type(s): Sewer-Storm

CO Description: Rock excavation for installation of storm pipe.

Notes:

Total Previous:	\$29,356.53	Previous Percent:	2.8743%
-----------------	-------------	-------------------	---------

Total Current :	#Error	Current Percent:	0.0000%
-----------------	--------	------------------	---------

Revised Contract Amount:	\$1,021,341.29	Revised Percent	2.8743%
--------------------------	----------------	-----------------	---------

Contract: 7939 MMB Renovation

Contract Amount: \$18,705,314

Change Order 10 COR 42, CB-10 change lighting inverter & lighting fixtures, add power & data to offices

Issue Date: 4/18/2018 Amount \$126,503.61 Percent: 0.6763%

Project(s): 53W1464 Madison Municipal Building (MMB)

Reason(s): Field Decision (Expanded Scope).
Differing site conditions.

Change Type(s): Facilities

CO Description: COR 42, CB-10 change lighting inverter & lighting fixtures, add power & data to offices, 146 & 147. COR47 added plaster work on 1st & ground levels. COR-48. Add MLK entry frost walls. COR-49 unforeseen subgrade items. COR 50 CB-8 casework on 1st floor, ME

Notes:

Total Previous:	\$1,717,586.78	Previous Percent:	9.1823%
-----------------	----------------	-------------------	---------

Total Current :	\$126,503.61	Current Percent:	0.6763%
-----------------	--------------	------------------	---------

Revised Contract Amount:	\$18,705,314.00	Revised Percent	9.8586%
--------------------------	-----------------	-----------------	---------

Contract: 7974 Monroe Street

Contract Amount: \$18,650,753

Change Order 1 Added some additional storm inlet protection. Missing items for placing the apron endwa

Issue Date: 4/6/2018 **Amount** (\$3,940.00) **Percent:** -0.0211%
Project(s): 53W1720 Monroe Street Reconstruction
Reason(s): Missing Bid Item or Additional Bid Item needed.
 Design did not adequately anticipate field conditions.
Change Type(s): Sewer-Storm
CO Description: Added some additional storm inlet protection. Missing items for placing the apron endwall
 down at Glenway (riprap & fence)

Notes:

Total Previous:		Previous Percent:	0.0000%
Total Current :	(\$3,940.00)	Current Percent:	-0.0211%
Revised Contract Amount:	\$18,650,753.41	Revised Percent	-0.0211%

Contract: 7999 *N. Hancock Street Reconstruction*

Contract Amount: \$1,411,558

Change Order *1* Remobilization in to remove tree at 118 Hancock

Issue Date: 4/10/2018 **Amount** \$1,430.00 **Percent:** 0.1013%
Project(s): 11469 N. Hancock Street Reconstruction
Reason(s): Design did not adequately anticipate field conditions.
Change Type(s): Street
CO Description: Remobilization in to remove tree at 118 Hancock

Notes:

Total Previous:		Previous Percent:	0.0000%
Total Current :	\$1,430.00	Current Percent:	0.1013%
Revised Contract Amount:	\$1,411,557.50	Revised Percent	0.1013%

Contract: 8065 *Madison Municipal Building Exterior Asbestos Caulk Removal*

Contract Amount: \$48,750

Change Order *1* Credit 8 windows previously completed. Removal of pipe insulation fittings. Removal o

Issue Date: 4/30/2018 **Amount** (\$743.00) **Percent:** -1.5241%
Project(s): 53W1464 Madison Municipal Building (MMB)
Reason(s): Field Decision (Expanded Scope).
 Differing site conditions.
Change Type(s): Facilities
CO Description: Credit 8 windows previously completed. Removal of pipe insulation fittings. Removal of
 extra window caulk. Credit transite window panels removed by others.

Notes:

Total Previous:		Previous Percent:	0.0000%
Total Current :	#Error	Current Percent:	0.0000%
Revised Contract Amount:	\$48,750.00	Revised Percent	0.0000%