

Contract Name:

Emerson Street and Lowell Street Reconstruction  
Assessment District - 2018

Date 1/17/2019

Change Order No. CO 1

Contract No. 8107

Project/MUNIS No. 11183

Change Order Project No.

Change Order Description:

Waste water control - missing bid item . Modify MMSD  
force main at 5 locations for sanitary sewer crossings.  
SAS 4 mid block eliminated and City purchased base.  
SAS 1 location changed due to elevation issue. Modified  
structure removal. Remove and replace storm roof.

Account Numbers for this Change Order:  
11183-83-173

# 11183-84-174

Contractor:

CAPITOL UNDERGROUND INC  
782 LOIS DR  
SUN PRAIRIE WI 53590

You are authorized and directed to make the following changes in this contract:

\*Mark if negotiated (N) or bid (B) unit price


Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
1	Waste Water Control	1.00	LS	4,700.00	(N)	4,700.00
2	MMSD Force Main Modifications	5.00	EA	2,820.00	(N)	14,100.00
3	SAS 4 Base	1.00	EA	811.00	(N)	811.00
4	SAS 1 Location change	1.00	LS	3,881.55	(N)	3,881.55
5	# Modified structure removal @ MMSD	1.00	LS	1,199.20	(N)	1,199.20
6	# Remove and Replace Storm Structure Roof	1.00	LS	3,350.00	(N)	3,350.00
					(N)	0.00

% of Original



Net Change Order	1.53%	28,041.75
The Original Contract Total		1,833,927.86
Sum of previous Change Orders	0.00%	
The new Contract Sum including this Change Order will be	101.53%	1,861,969.61

This Contract is a:	Calendar Days
Original Contract Time/Completion Date	116
Net Change in Contract Time by previous change order	
Contract Time/Completion Date prior to this change order	
Additional day(s) as a result of this Change Order	0
Contract time/completion date as a result of this change order	116

Contractor's Acceptance

By   
Title Contractor  
Date 1/18/19

City's Approval (see reverse side for instructions)

Construction Inspector   
Construction Supervisor Buyer P. Manning  
Engineer   
Board of Public Works 2/11/19

Date

1-19-19

01/22/2019

Contract paid to date 1,708,551.79

ROUTING:

Marsha Hacker  
Greg Fries  
Chase O'Brien

MAH 1/30/19  
GF 2/11/19  
CO 2-1-19