

Contract Name:
 Breese Steven Field - Concession and Restroom Addition

Date: 2/21/2019
 Change Order No. CO 2
 Contract No. 8222
 Project/MUNIS No. 17158 -51 -140
 Change Order Project No.
 Ald District 2

Change Order Description:
 Work includes the addition of decking construction to concession/restroom building and existing stadium. Work is on top of and adjacent to the concession building that is currently under construction.

Account Numbers for this Change Order:
 17158 -51 -140:53310(90924)

Contractor:
 JOE DANIELS CONSTRUCTION CO INC
 919 APPLGATE RD
 MADISON WI 53713-3295

You are authorized and directed to make the following changes in this contract: *Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
1	Decking above concession building and stadium	1.00	LS	218,325.00	(N)	218,325.00
						0.00
						0.00
						0.00
						0.00
						0.00

	% of Original	
Net Change Order	12.17%	218,325.00
The Original Contract Total		1,793,936.00
Sum of previous Change Orders	1.71%	30,764.80
The new Contract Sum including this Change Order will be	113.89%	2,043,025.80

This Contract is a:	Completion
Original Contract Time/Completion Date	Date 03/15/19
Net Change in Contract Time by previous change order	
Contract Time/Completion Date prior to this change order	March 15, 2019
Additional day(s) as a result of this Change Order	90
Contract time/completion date as a result of this change order	June 13, 2019

Contractor's Acceptance
 By: Francis J. Ralle, C.E.D.
 Title: Project Mgr & Estimator
 Date: 2/22/19

City's Approval (see reverse side for instructions)
 Construction Inspector: _____
 Construction Supervisor: _____
 Engineer: _____
 Board of Public Works: _____
 Date: 02-25-19
02795-

Contract paid to date: _____

ROUTING:
 Marsha Hacker
 Greg Fries
 Chase O'Brien
 MAIL 2-26-19
 027 2-26-19