

Contract Name:

Olbrich Park Maintenance Shed

Date 6/30/2019

Change Order No. CO 2

Contract No. 8275

Project/MUNIS No. 17139 -51 -130

Change Order Project No.

Ald District

Change Order Description:

Replace existing storm sewer inlet casting. Remove and dispose of existing stumps in grading limits. Time extension to complete site grading due to wet site conditions.

Account Numbers for this Change Order: 17139 -51 -130

Contractor:

JOE DANIELS CONSTRUCTION CO INC
919 APPLGATE RD
MADISON WI 53713-3295

You are authorized and directed to make the following changes in this contract:

*Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
1	Replace storm sewer inlet casting	1.00	LS	1,975.00		1,975.00
2	Stump removals	1.00	LS	950.00		950.00
						0.00
						0.00
						0.00
						0.00
						0.00

% of Original

Net Change Order	0.73%	2,925.00
The Original Contract Total		398,955.00
Sum of previous Change Orders	0.77%	3,053.86
The new Contract Sum including this Change Order will be	101.50%	404,933.86

This Contract is a:	Completion Date
Original Contract Time/Completion Date	July 1, 2019
Net Change in Contract Time by previous change order	
Contract Time/Completion Date prior to this change order	July 1, 2019
Additional day(s) as a result of this Change Order	11
Contract time/completion date as a result of this change order	July 12, 2019

Contractor's Acceptance

By Joseph Biddick
Title PROJECT MANAGER
Date 6/4/19

City's Approval (see reverse side for instructions)

Construction Inspector MIKE STURM Date 06-04-19
Construction Supervisor Greg Fries 06/04/19
Engineer [Signature] 11/27/19
Board of Public Works

Contract paid to date 382,576.66

ROUTING:

Marsha Hacker HTF 11/19/19
Greg Fries GF 11/19/19
Chase O'Brien CDO 11-20-19