

Contract Name:
 Orchard Street Sanitary Sewer Repair

Date: 10/15/2020
 Change Order No. CO 2
 Contract No. 8907
 Project/MUNIS No. 12315
 Change Order Project No. 12315
 Ald District 8

Change Order Description:
 Additional boring hammer rental and engineering services that were required due to delay from conflict with high pressure gas main. Launching and received pits increased in size which resulted in additional 7" concrete. Added ULO's for further investigation of underground utilities.

Account Numbers for this Change Order:
 12315-83-173

Contractor:
 SPEEDWAY SAND & GRAVEL INC
 8500 GREENWAY BLVD #202
 MIDDLETON WI 53562

You are authorized and directed to make the following changes in this contract: *Mark if negotiated (N) or bid (B) unit price

Item No.	Description	Est. Qty	Unit	Unit Price	N/B*	Total
1	Additional Boring Hammer Rental	3.00	WEEK	3,300.00	(N)	9,900.00
2	Engineering Services	1.00	LS	1,600.00	(N)	1,600.00
3	Remove Concrete Sidewalk and Drive	700.00	SF	2.50	(B)	1,750.00
4	7" Concrete Sidewalk and Drive	700.00	SF	2.00	(B)	1,400.00
5	ULO's	5.00	EA	350.00	(B)	1,750.00
						0.00
						0.00

	% of Original	
Net Change Order	7.96%	16,400.00
The Original Contract Total		205,986.82
Sum of previous Change Orders	19.97%	41,130.00
The new Contract Sum including this Change Order will be	127.93%	263,516.82

This Contract is a:	Calendar Days
Original Contract Time/Completion Date	30
Net Change in Contract Time by previous change order	
Contract Time/Completion Date prior to this change order	30
Additional day(s) as a result of this Change Order	0
Contract time/completion date as a result of this change order	30

Contractor's Acceptance
 By: [Signature]
 Title: RM
 Date: 10-16-2020

City's Approval (see reverse side for instructions)
 Construction Inspector: [Signature] Date: 10-16-20
 Construction Supervisor: [Signature] Date: 10/16/2020
 Engineer: _____
 Board of Public Works: _____

Contract paid to date: **179,557.32**

ROUTING:
 Heidi Fleegel: HJF 10/16/2020
 Greg Fries: GF - Greg Fries
 Chase O'Brien: CDO 10-19-20