BPW Report

Creation Date:	Jul 27, 2026	***Aldermanic District:***	19
Project Name:	Chip Sealing 2026 - West		
Project Number:	15929	***Contract Number:***	8835
Submitted By:	Brendan Pittman, City of Madison Engineering - Public Works & Private Development		

Processing Change Order No.	PCO-001	***Contractor:***	Fahrner Asphalt Sealers, L.L.C.
Change Order No:	CO-001		2800 Mecca Drive Plover Wisconsin, 54467

Change Order Type:

- ☒ Street
- ☐ Sewer-Sanitary
- ☐ Sewer-Storm
- ☐ Water
- ☐ TE-Electrical
- ☐ Parks
- ☐ Facilities

Schedule Change Explanation (if applicable):

This change order is to extend the contract timeframe from 8/1/26 to 8/19/26, to account for weather delays that would have not allowed for proper installation of materials and requested delays by the City to better coordinate with other projects in the area.

Change Order General Description:

- ☐ Actual vs Estimated Quantities differ
- ☐ Missing Bid Item or Additional Bid Item needed
- ☐ Field Decision (Expanded Scope)
- ☐ Differing site conditions
- ☐ Design did not adequately anticipate field conditions
- ☐ Underground conflicts (utility revision)
- ☐ Design Changes

ID	N/B*	Acct. No. / Bid Item	Description	Est. Qty	Unit	Unit Price	Amount
CI-002	_	**01_STREET: 15929-402-200**					**$0.00**

Value current as of:	Value:	% of Original	
	Net Change Order	0.00%	$0.00
	The Original Contract Total		$1,647,177.97
8/3/26 4:29 AM	Sum of previous Approved Change Orders	0.00%	$0.00
8/3/26 4:29 AM	The new Contract Sum including this Change Order will be	100.00%	$1,647,177.97
	Total Project Contingency	8.00%	$131,774.24
8/3/26 4:29 AM	Remaining Contingency prior to this change order		$131,774.24
8/3/26 4:29 AM	Remaining Contingency after this change order		$131,774.24

Change Order Type

- ☒ Under $20k?
- ☐ Over $20k?
- ☐ Over Contingency?
- ☐ Time Ext Requested?

	This Contract is a:	Completion Date
	Original Contract Time/Completion Date:	08/01/2026
8/3/26 4:29 AM	**Net Change** in **Contract Time** by previous CO:	
8/3/26 4:29 AM	**Contract Time/Completion Date** prior to this CO:	08/01/2026
8/3/26 4:29 AM	**Additional day(s)** as a result of this CO:	
8/3/26 4:29 AM	Contract time/completion date as a result of this CO:	08/19/2026